

ID	Task Name	Duration	Start	Finish	Predecessors	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	
1																													
2	Geodeetilised tööd	34 days	Mon 17.12.18	Thu 31.01.19		█																							
3	Projekteerimine	107 days	Fri 1.02.19	Mon 1.07.19			█																						
4	Purgla ehitus	200 days	Mon 25.11.19	Fri 28.08.20														█											
5	Purgla veeotorstiku rajamine	15 days	Mon 21.01.19	Fri 8.02.19		█																							
6	Juurdepääsu tee ehitus	40 days	Mon 15.04.19	Fri 7.06.19					█																				
7	Betoonitööd	50 days	Mon 2.12.19	Fri 7.02.20														█											
8	Tehnoloogiatööd	60 days	Mon 4.02.19	Fri 26.04.19			█																						
9	Välistorustikud, platsid	40 days	Mon 1.04.19	Fri 24.05.19					█																				
10	Torustiku ehitus	368 days	Mon 6.05.19	Wed 30.09.20														█											
11	Vk-4-01 Lasteaia torustikud	40 days	Mon 18.11.19	Fri 10.01.20														█											
12	Vk-4-01 Lasteaia taastamine	20 days	Mon 4.05.20	Fri 29.05.20																		█							
13	Vk-4-02 Ranna tee torustikud	100 days	Mon 6.05.19	Fri 20.09.19																									
14	Vk-4-02 Ranna tee taastamine	20 days	Mon 12.08.19	Fri 6.09.19																									
15	Vk-4-03 Nooruse torustikud	20 days	Mon 24.02.20	Fri 20.03.20																									
16	Vk-4-03 Nooruse taastamine	15 days	Mon 23.03.20	Fri 10.04.20	15																								
17	Vk-4-04 Kooli torustikud	15 days	Mon 10.02.20	Fri 28.02.20																									
18	Vk-4-04 Kooli taastamine	15 days	Mon 2.03.20	Fri 20.03.20	17																								
19	OSA 2	1 day?	Thu 3.01.19	Thu 3.01.19		█																							
20	Vk-4-06 Sarapuu torustikud	70 days	Mon 19.08.19	Fri 22.11.19																									
21	Vk-4-06 Sarapuu taastamine	25 days	Mon 21.10.19	Fri 22.11.19																									
22	Vk-4-07 Sarapuu torustikud	100 days	Mon 3.06.19	Fri 18.10.19																									
23	Vk-4-07 Sarapuu taastamine	20 days	Mon 21.10.19	Fri 15.11.19	22																								
24	Vk-4-08 Tasuja torustikud	100 days	Mon 2.12.19	Fri 17.04.20																									
25	Vk-4-08 Tasuja taastamine	35 days	Mon 20.04.20	Fri 5.06.20	24																								
26	Vk-4-09 Metsa torustikud	35 days	Mon 10.02.20	Fri 27.03.20																									
27	Vk-4-09 Metsa taastamised	15 days	Mon 30.03.20	Fri 17.04.20	26																								
28	Vk-4-10 Kalda torustikud	102 days	Mon 21.10.19	Tue 10.03.20																									
29	Vk-4-10 Kalda taastamised	15 days	Mon 27.04.20	Fri 15.05.20																									
30	Vk-4-11 Orava torustikud	40 days	Mon 20.01.20	Fri 13.03.20																									
31	Vk-4-11 Orava taastamised	20 days	Mon 16.03.20	Fri 10.04.20	30																								
32	Lõplikud katete taastused, tööde üleandmine	130 days	Mon 4.05.20	Fri 30.10.20																									

Project: Lisa 1, Tööde graafik
Date: Tue 3.03.20

Task Milestone Project Summary Inactive Milestone Manual Task Manual Summary Rollup Start-only External Tasks Deadline Manual Progress
Split Summary Inactive Task Inactive Summary Duration-only Manual Summary Finish-only External Milestone Progress