

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			Qtr 2, 2020		
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
1	▶	Projekteerimine	175 days	Tue 01.01.19	Sat 31.08.19																				
2	▶	Sambliku puurimine	1 day	Mon 16.09.19	Mon 16.09.19																				
3	▶	Näkinge puurimine	1 day	Tue 17.09.19	Tue 17.09.19																				
4	▶	Ringtee puurimine	15 days	Wed 18.09.19	Tue 08.10.19																				
5	▶	Näkinge trassitööd	50 days	Mon 12.08.19	Fri 18.10.19																				
6	▶	Näkinge taastamine	8 days	Mon 11.11.19	Wed 20.11.19																				
7	▶	Sambliku trassitööd	35 days	Mon 02.09.19	Fri 18.10.19																				
8	▶	Sambliku taastamine	7 days	Mon 11.11.19	Tue 19.11.19																				
9	▶	Merepiiga trassitööd	5 days	Thu 19.09.19	Wed 25.09.19																				
10	▶	Merepiiga taastamine	3 days	Wed 06.11.19	Fri 08.11.19																				
11	▶	Rähni trassitööd	5 days	Tue 10.09.19	Mon 16.09.19																				
12	▶	Rähni taastamine	2 days	Mon 11.11.19	Tue 12.11.19																				
13	▶	Kapteni Põik trassitööd	5 days	Tue 03.09.19	Mon 09.09.19																				
14	▶	Kapteni Põik taastamine	10 days	Fri 01.11.19	Thu 14.11.19																				
15	▶	Kapteni tee trassitööd	22 days	Wed 02.10.19	Thu 31.10.19																				
16	▶	Kapteni tee taastamine	5 days	Mon 18.11.19	Fri 22.11.19																				
17	▶	Ringtee trassitööd	60 days	Tue 01.10.19	Mon 23.12.19																				
18	▶	Ringtee taastamine	20 days	Mon 20.04.20	Fri 15.05.20																				
19	▶	Kõrgemäe piirkonna trassitööd	54 days	Tue 17.09.19	Fri 29.11.19																				
20	▶	Kõrgemäe piirkonna taastamine	14 days	Wed 01.04.20	Mon 20.04.20																				
21	▶	Vankri tee trassitööd	75 days	Mon 16.12.19	Fri 27.03.20																				
22	▶	Vankri tee taastamine	20 days	Wed 15.04.20	Tue 12.05.20																				
23	▶	Hajjastustööd	35 days	Wed 01.04.20	Tue 19.05.20																				
24	▶	Tööde üleandmine koos dokumentatsiooniga	10 days	Mon 18.05.20	Fri 29.05.20																				

Project: Rannamõisa graafik 01

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			