

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			Qtr 2, 2020								
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May							
1	★	Projekteerimine	175 days	Tue 01.01.19	Sat 31.08.19			[Gantt bar from Jan 1 to Sep 30, 2019]																							
2	★	Sambliku puurimine	1 day	Mon 16.09.19	Mon 16.09.19			[Gantt bar on Sep 16, 2019]																							
3	★	Näkineiu puurimine	1 day	Tue 17.09.19	Tue 17.09.19			[Gantt bar on Sep 17, 2019]																							
4	★	Ringtee puurimine	15 days	Wed 18.09.19	Tue 08.10.19			[Gantt bar from Sep 18 to Oct 3, 2019]																							
5	★	Näkineiu trassitööd	35 days	Mon 12.08.19	Fri 27.09.19			[Gantt bar from Aug 12 to Sep 16, 2019]																							
6	★	Näkineiu taastamine	8 days	Fri 27.09.19	Tue 08.10.19			[Gantt bar from Sep 27 to Oct 5, 2019]																							
7	★	Sambliku trassitööd	17 days	Mon 02.09.19	Tue 24.09.19			[Gantt bar from Sep 2 to Sep 19, 2019]																							
8	★	Sambliku taastamine	7 days	Wed 18.09.19	Thu 26.09.19			[Gantt bar from Sep 18 to Sep 25, 2019]																							
9	★	Merepiiga trassitööd	5 days	Thu 19.09.19	Wed 25.09.19			[Gantt bar from Sep 19 to Sep 24, 2019]																							
10	★	Merepiiga taastamine	3 days	Thu 26.09.19	Mon 30.09.19			[Gantt bar from Sep 26 to Sep 28, 2019]																							
11	★	Rähni trassitööd	5 days	Tue 10.09.19	Mon 16.09.19			[Gantt bar from Sep 10 to Sep 15, 2019]																							
12	★	Rähni taastamine	2 days	Tue 17.09.19	Wed 18.09.19			[Gantt bar from Sep 17 to Sep 18, 2019]																							
13	★	Kapteni Põik trassitööd	5 days	Tue 03.09.19	Mon 09.09.19			[Gantt bar from Sep 3 to Sep 7, 2019]																							
14	★	Kapteni Põik taastamine	4 days	Tue 10.09.19	Fri 13.09.19			[Gantt bar from Sep 10 to Sep 13, 2019]																							
15	★	Kapteni tee trassitööd	15 days	Wed 02.10.19	Tue 22.10.19			[Gantt bar from Oct 2 to Oct 17, 2019]																							
16	★	Kapteni tee taastamine	5 days	Mon 14.10.19	Fri 18.10.19			[Gantt bar from Oct 14 to Oct 18, 2019]																							
17	★	Ringtee trassitööd	80 days	Tue 01.10.19	Mon 20.01.20			[Gantt bar from Oct 1 to Jan 20, 2020]																							
18	★	Ringtee taastamine	20 days	Mon 20.04.20	Fri 15.05.20			[Gantt bar from Apr 20 to May 15, 2020]																							
19	★	Kõrgemäe piirkonna trassitööd	75 days	Wed 23.10.19	Tue 04.02.20			[Gantt bar from Oct 23 to Feb 4, 2020]																							
20	★	Kõrgemäe piirkonna taastamine	14 days	Wed 01.04.20	Mon 20.04.20			[Gantt bar from Apr 1 to Apr 20, 2020]																							
21	★	Vankri tee trassitööd	75 days	Wed 01.01.20	Tue 14.04.20			[Gantt bar from Jan 1 to Apr 14, 2020]																							
22	★	Vankri tee taastamine	20 days	Wed 15.04.20	Tue 12.05.20			[Gantt bar from Apr 15 to May 12, 2020]																							
23	★	Tööde üleandmine koos dokumentatsiooniga	10 days	Mon 18.05.20	Fri 29.05.20			[Gantt bar from May 18 to May 29, 2020]																							

Project: Rannamõisa graafik

Task	[Blue bar]	Summary	[Black bar]	Inactive Milestone	[Diamond]	Duration-only	[Light blue bar]	Start-only	[Blue bar]	External Milestone	[Diamond]	Manual Progress	[Blue bar]
Split	[Dotted line]	Project Summary	[Grey bar]	Inactive Summary	[Grey bar]	Manual Summary Rollup	[Light blue bar]	Finish-only	[Blue bar]	Deadline	[Down arrow]		
Milestone	[Diamond]	Inactive Task	[White bar]	Manual Task	[White bar]	Manual Summary	[Light blue bar]	External Tasks	[Blue bar]	Progress	[Blue bar]		